

令和8年 4月 月間工程表	工事名称：（主）住吉上館線 菟口バイパス 新菟口大橋(仮称)上部工 工事 受注者：日本サミコン 株式会社															工期自	令和7年11月10日					進捗状況(累計%)															計画No.		
																工期至	令和8年09月05日					予定	実施	予定	R7.11.25														
																(内部工期)	300日					70.4%	72.4%	79.5%	報告No.														
日程 工事	4月																																		□、☆、○：				
	1 水	2 木	3 金	4 土	5 日	6 月	7 火	8 水	9 木	10 金	11 土	12 日	13 月	14 火	15 水	16 木	17 金	18 土	19 日	20 月	21 火	22 水	23 木	24 金	25 土	26 日	27 月	28 火	29 水	30 木					■、★、●：				
PC橋工 主桁組立工(接合)						主桁接合									G6	G5	G4	G3																					
支承工							ゴム巻																																
架設工	架設桁組立						主桁架設									G6	G5	G4	G3																	120t吊クレーン(3/23～4/21解体) 240t吊クレーン(4/1～4/21解体) 25t吊クレーン(4/22～28)			
床版横組工																						型枠設置				側部足場													
橋梁上部付属物工 伸縮装置工																																							
排水装置工																																							
【検査（立会い）願】 ☆：検査（現場立会） ○：検査（遠隔臨場）																																							
【社内検査】 ☆：検査（現場立会）																																							
【工事材料(機材)搬入】 ☆：搬入日	240t ☆						G6 ☆	G5 ☆	G4 ☆	G3 ☆				G2 ☆	G1 ☆	G7 ☆	G8 ☆	G9 ☆							25t ☆														
【安全行事】 ○：新規入場者教育 ☆：安全教育訓練・防災協																																							
【その他】 ☆：学校・地域行事等 ○：誘導員配置																																							
【週休2日取得状況】 ☆：現場休業 ○：技術員休業				☆ ○	☆ ○							☆ ○	☆ ○							☆ ○	☆ ○					☆ ○	☆ ○										【週休2日達成判断】28.5%以上 現場休業： 技術員休業：		