

|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
|----------------------------------------|----------------------------------------------------------------|------------------|------------------|------------------|------------------|------------------|--------|--------|------------------|------------------|---------|---------|---------|---------|---------|------------------|------------------|------------|---------|-----------|---------|---------|------------------|------------------|---------------|---------|---------|---------|---------|------------------|------------------|--|----------|--|--------|--------------------------------------------------------|--|--|--------|--|
| 令和8年<br>5月 月間工程表                       | 工事名称：（主）住吉上館線<br>菟口バイパス 新菟口大橋(仮称)上部工 工事<br><br>受注者：日本サミコン 株式会社 |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         | 工期自              |                  | 令和7年11月10日 |         | 進捗状況(累計%) |         |         |                  |                  |               |         |         |         |         |                  |                  |  | 計画No.    |  |        |                                                        |  |  |        |  |
|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         | 工期至              |                  | 令和8年09月05日 |         | 予定        | 実施      | 予定      |                  |                  |               |         |         |         |         |                  |                  |  | R7.11.25 |  |        |                                                        |  |  |        |  |
|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         | (内部工期)           |                  | 300日       |         | 79.5%     | 81.0%   | 87.2%   |                  |                  |               |         |         |         |         |                  |                  |  | 報告No.    |  |        |                                                        |  |  |        |  |
|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 日程                                     |                                                                | 5月               |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  | □、☆、○： |  |
| 工事                                     | 1<br>金                                                         | 2<br>土           | 3<br>日           | 4<br>月           | 5<br>火           | 6<br>水           | 7<br>木 | 8<br>金 | 9<br>土           | 10<br>日          | 11<br>月 | 12<br>火 | 13<br>水 | 14<br>木 | 15<br>金 | 16<br>土          | 17<br>日          | 18<br>月    | 19<br>火 | 20<br>水   | 21<br>木 | 22<br>金 | 23<br>土          | 24<br>日          | 25<br>月       | 26<br>火 | 27<br>水 | 28<br>木 | 29<br>金 | 30<br>土          | 31<br>日          |  |          |  | ■、★、●： |                                                        |  |  |        |  |
| PC橋工<br>主桁組立工(接合)                      |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         | グラウト    |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 床版横組工                                  | 養生期間                                                           |                  |                  |                  |                  |                  |        |        | 緊張               |                  |         | グラウト    |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 橋梁上部附属物工<br>伸縮装置工                      |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         | 伸縮装置設置  |         |                  |                  |            |         | 打設        | 養生期間    |         |                  |                  |               |         | 打設～養生   |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 地覆工                                    |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         | 底版型枠設置  |                  |                  | 鉄筋配筋          |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 橋梁用高欄工                                 |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 親柱工                                    |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
|                                        |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【検査（立会い）願】<br>☆：検査（現場立会）<br>○：検査（遠隔臨場） |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         | 緊張<br>☆ |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         | 配筋<br>☆ |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【社内検査】<br>☆：検査（現場立会）                   |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【工事材料(機材)搬入】<br>☆：搬入日                  |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  | ☆<br>伸縮<br>2㎡ |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【安全行事】<br>○：新規入場者教育<br>☆：安全教育訓練・災防協    |                                                                |                  |                  |                  |                  |                  | ☆      |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  | ☆             |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【その他】<br>☆：学校・地域行事等<br>○：誘導員配置         |                                                                |                  |                  |                  |                  |                  |        |        |                  |                  |         |         |         |         |         |                  |                  |            |         |           |         |         |                  |                  |               |         |         |         |         |                  |                  |  |          |  |        |                                                        |  |  |        |  |
| 【週休2日取得状況】<br>☆：現場休業<br>○：技術員休業        | ☆<br>○<br>☆<br>○                                               | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ |        |        | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ |         |         |         |         |         | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ |            |         |           |         |         | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ |               |         |         |         |         | ☆<br>○<br>☆<br>○ | ☆<br>○<br>☆<br>○ |  |          |  |        | 【週休2日達成判断】28.5%以上<br>現場休業：達成(45.2%)<br>技術員休業：達成(45.2%) |  |  |        |  |